

## Quotation Sheet


Please click link below to see steel structure 3D installation video: \_\_\_\_\_ **Date:** 21-Jun-23



**Client:** Frantisek Reznicek

**Project name:** \_\_\_\_\_ **Delivery Term:** FOB Dalian port

**Dimension:** 20m\*20m\*4m project **Contact Person:** Felix

**Load** Wind load: 27.5m/s Snow load: 1.0KN/m<sup>2</sup> **Container:** 4\*40OT

Item		Name	Specification	Qty	Unit	Ex-Works price (USD)	Amount (USD)	Remarks
<b>A Steel structure</b>								
1		Beam and column	Welded H steel, material grade: Q355B (equivalent to S355JR, ASTM A572 Gr. 50)	9.80	Ton	847.83	8308.70	Price includes construction drawing detailing, cutting, assembling, welding, straightening, shotblasting, derust Sa 2.5 grade and anti-rust painting
2		Roof tube brace	Dia.102*3.0, material grade: Q235B (equivalent to S235JR, ASTM A36)	0.75	Ton	833.33	625.00	
3		Roof brace	20mm steel bar, material grade: Q235B (equivalent to S235JR, ASTM A36)	0.43	Ton	833.33	358.33	Price includes fabrication and material is galvanized
4		Wall brace	20mm steel bar, material grade: Q235B (equivalent to S235JR, ASTM A36)	0.20	Ton	833.33	166.67	
5		Purlin brace	L steel: L50*4.0, material grade: Q235B (equivalent to S235JR, ASTM A36)	0.20	Ton	833.33	166.67	
6		Tie rod	12mm steel bar, material grade: Q235B (equivalent to S235JR, ASTM A36)	0.51	Ton	833.33	425.00	
7		Casing	Dia .32*2.5, material grade: Q235B (equivalent to S235JR, ASTM A36)	0.14	Ton	833.33	116.67	
8		Roof purlin	C250*75*20*2.2, material grade: Q355B (equivalent to S355JR, ASTM A572 Gr. 50)	2.70	Ton	789.86	2132.61	
9		Wall girt	C200*70*20*2.0, material grade: Q235B (equivalent to S235JR, ASTM A36)	2.60	Ton	746.38	1940.58	
							<b>Subtotal:</b>	<b>US\$14,240.22</b>
<b>B Roof and wall</b>								
1		Roof panel	1. 0.5mm pre-painted galvanized steel sheet on both sides. 2. 150mm PU sandwich panel. 3. Panel cover width: 1000mm 4. Standard color: sea blue, off white and red	460	m <sup>2</sup>	27.54	12666.67	V 1000

2		Wall panel	1. 0.5mm pre-painted galvanized steel sheet on both sides. 2. 150mm PU sandwich panel. 3. Panel cover width: 1000mm 4. Standard color: sea blue, off white and red	420	m <sup>2</sup>	26.52	11139.13	V 1000
<b>Subtotal:</b>								<b>US\$23,805.80</b>
<b>C Door and window</b>								
1		Door 1	3000mm(W)*3000mm(H)*1	9	m <sup>2</sup>	57.97	521.74	Electric roller-up door
2		Window1	1500mm(W)*1500mm(H)*5 (JG/T3018-94 equivalent to ASTM D4726)	11.25	m <sup>2</sup>	50.72	570.65	PVC frame and tempered glass window
<b>Subtotal:</b>								<b>US\$1,092.39</b>
<b>D Accessories</b>								
1		Self-drilling screw	165*6.3 ( GB/T 15856.4-2002 equivalent to ASTM C1513-04)	3520	pcs	0.05	178.55	For roof and wall board installation
2		Rivet nut	4*13 (GB12618 equivalent to ASTM A502)	520	pcs	0.01	3.77	For bending part installation
3		Color steel accessories	0.5mm Single steel panel (ASTM A755M)	130	m <sup>2</sup>	4.64	602.90	Bending part
4		Anchor bolt	M24 Material grade: Q235B (equivalent to S235JR, ASTM A36)	48	pcs	5.22	250.43	
5		High Strength bolt	M20 Grade: Class 10.9S (ASTM A325 grade)	144	pcs	0.72	104.35	
6		Ordinary bolt	M20 Grade: Class 4.8 (ASTM A307 grade)	52	pcs	0.45	23.36	
7		Ordinary bolt	M12 Grade: Class 4.8 (ASTM A307 grade)	700	pcs	0.14	101.45	
<b>Subtotal:</b>								<b>US\$1,264.81</b>
<b>Total Ex-Works price:</b>								<b>US\$40,403.22</b>
<b>E Transportation</b>								
1		Packing, container loading, container haulage from factory to nearest seaport in China, Custom declaration and port charge in China	40'OT	4	ctns	942.03	3768.12	
2			40'HQ		ctns	942.03	0.00	
3			20'GP		ctns	869.57	0.00	
<b>Subtotal:</b>								<b>US\$3,768.12</b>
<b>Total FOB Dalian port price:</b>								<b>US\$44,171.33</b>
Floor area:			<b>400m<sup>2</sup></b>				<b>Unit price:</b>	<b>\$110.43/m<sup>2</sup></b>
<b>F Payment method</b>								
<b>30% deposit:</b>								<b>US\$13,251.40</b>

**PAYMENT TERM:**

30% deposit before production, balance to be paid before shipment.

**VALIDITY OF THE QUOTATION:**

This quotation is valid within 7 days from the date of this quotation.

**DELIVERY TIME:**

Shipment will be made in 30 days after deposit payment has been received by Seller and construction drawing has been confirmed by Customer

**Notes:**

1. This quotation doesn't include concrete ground foundation
2. Standard colors red, sea blue or off-white have no minimum order quantity requirement.
3. Other colors like green, dark/light grey, beige, chocolate and orange are available if single color quantity of panels is over 600 sqm.